

Form ref. no. 005

Material Submittal Sheet (MSS)

Project Number:	25001	Client:	Ohana Development & Real Estate
Project Code:	ESWF	Design Consultant:	Also Consultants Engineering
Project Name:	Elie Saab Waterfront By Ohana	Consultant:	Al Salaam Consulting
Location:	Reem Island, Abu Dhabi - Sector No. R22, Land No. C17A	Contractor:	Nova International General Contracting

1. Material Description

Material Submittal for Angle Valve for Water Heater

RECEIVED
28 AUG 2026By: LHA-D.D.
10:00 AM

Type of Document:

☒ Data	☒ Catalogue	☒ Certificate	☐ Sample	☒ Others
Drawing Ref.:		BOQ Ref. No.:	20	
Specification Ref.:	20 11 00 - Valves	Standards:	N/A	

Attached all relevant technical literature marked to identify relevant description, current Test Certificates, samples as appropriate.

DISCIPLINE

☐ Architectural	☐ Structural	☐ Mechanical	☒ Plumbing	☐ Others/ Specify
☐ Interior Design	☐ Landscape	☐ Infrastructure	☐ Electrical	

Location

☒ General	☐ Basement 01	☐ Podium 01	☐ Podium 02	☐ Podium 03
☐ Health Club	☐ Typical 01	☐ Typical 02	☐ Technical 01	☐ Typical 03
☐ Technical 02	☐ Penthouse L01	☐ Penthouse L02	☐ Roof	☐ Top of Roof

2. Manufacturer/ Supplier:

Company Name:	M/S JUNAID SAN & ELE MAT TRDG LLC	Address:	P.O. Box 34862, Dubai, U.A.E
Country of Origin:	China	Local Agent:	M/S JUNAID SAN & ELE MAT TRDG LLC
We certify that the documents / materials submitted herewith have been reviewed in detail and are in strict conformance with the contract drawings and specifications except as otherwise stated			

Issued by:

MEP Coordinator	Muhammed Anwar	27/08/2026
Role	Name & Signature	Date

Reviewed by:

Hande Dagdelen		27/08/2026
Technical Manager	Signature	Date

Authorized by:

Mohamad Abou Naasse		27/08/2026
Project Manager	Signature	Date

Consultant's Comments:

Client's Comments:

No Objection as noted in the
attached IBA comments sheet ref.:
IBA- MEC- 084.

Status:	
Approved	A ☐
Approved As Noted	B ☒
Revise & Resubmit	C ☐
Rejected	D ☐
Information	I ☐

Mohamad Al Tawil, R.E
Name, Signature & Date Sep. 01, 2026

Name, Signature & Date

Client's Comments:

Corrections or comments made relative to submittals during this review do not relieve the contractor from compliance with the requirements of The Contract.

All hard copies document submittals should be matching with the submitted soft copies

Form 005 - MSS

Rev. 00

Form Date: 09 Oct 2025





IBA- MEC- 084	Date: 31/08/2026		
COMMENTS SHEET			
PROJECT:	Elie Saab Waterfront by Ohana, Al Reem Island, Abu Dhabi, Sector No. RR2, Land No. C17a	PROJECT NO:	25001-ESWF
CLIENT:	Ohana Real Estate Development and Construction	REF. NO.:	25001-ESWF-MSS-PLU-026
MAIN CONSULTANT:	AISO CONSULTANTS	REV. NO.:	00
MAIN CONTRACTOR:	NOVA International General Contracting	REC. DATE:	AUG 28, 2026
SUB-CONSULTANT:	Al Salam Consulting Architects Engineers & Planners	RESP. DATE:	AUG 31, 2026

Subject:	Material Submittal for Angle Valve for Water Heater
Status:	Approved with comments

No.	Consultant Comments	Status
PRIOR TO PROCUREMENT		
1	Confirm the angle valve body and handle are manufactured from DZR (Dezincification Resistant) brass, with wetted materials suitable for potable/domestic water service and submit the applicable material grade/data for verification.	Open
2	Confirm the applicable product standard for the AV1200 model and submit the relevant test/certification demonstrating compliance.	Open
3	Submit a complete angle valve location schedule indicating the proposed installation areas and unit types, as required by the project specification.	Open
4	Confirm the proposed valve size, connection type, pressure rating, and temperature rating are suitable for the water heater application.	Open
5	Submit the latest manufacturer's technical datasheet and installation instructions for the proposed model.	Open
PRIOR TO INSTALLATION / TOC		
6	Provide clear hot and cold-water identification through red/blue indicators or permanent handle markings at each angle valve.	Open
7	Ensure the valves are installed in accessible locations for operation, inspection, maintenance, and replacement.	Open
8	Installation shall strictly comply with the approved shop drawings, manufacturer's recommendations, and project specifications, coordinated with the water heater connection details and maintenance clearance requirements.	Open
9	Ensure all threaded connections are properly sealed using an approved portable-water-compatible sealing material.	Open
10	Submit the final, signed and dated warranty certificate, covering a minimum 2-year period from TOC against manufacturing defects.	Open
11	Submit applicable installation inspection and testing records prior to TOC.	Open





GENERAL

12	The submitted water potability test report (Material Lab Report No. ALR-2007/7965) dated 2020. Confirm validity for the current production batch or submit an updated potability test certificate.	Noted
13	The submitted Certificate of Origin is a general shipment document covering multiple product lines. Acceptable at this stage; provide a delivery-specific Certificate of Origin with the corresponding delivery.	Noted
14	The indicated PN10 / 90°C rating and WRAS approval are acceptable for the intended domestic hot water application, subject to verification against the final system requirements.	Noted
15	All valves delivered to site shall be new, undamaged, and of the approved manufacturer/model, with product identification maintained. Submit applicable manufacturer/supplier test certificates and batch traceability documents where required. Any change in manufacturer, model, material, size, or specification shall be submitted to the Consultant for prior review and approval.	Open
16	Final acceptance is subject to site inspection, testing, verification of compliance, and closure of all outstanding comments.	Open

Engineering Consultant IBA

Reviewed by: Emad Ismail
Position: Sr. Mechanical Engineer
Signature:
Date: 31/08/2026



☐	A	Approved
☒	B	Approved as Noted
☐	C	Revise & resubmit
☐	D	Rejected
☐	I	information

